

**Master Schedule for
The DTCC George Campus Renovations
Rev. 22 January 2019**

ID	Task Name	Duration	Start	Finish	2019												2020														
					N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
1	Master Schedule	637 days	Mon 11/19/18	Fri 5/28/21	[Gantt bar]																										
2																															
3	Purchase Order Phase	20 days	Mon 11/19/18	Tue 12/18/18	[Gantt bar]																										
4	Tetra-tech (Tt) Prepares and Submits Proposal	10 days	Mon 11/19/18	Tue 12/4/18	[Task bar]																										
5	DTCC Reviews and Approves Proposal	10 days	Wed 12/5/18	Tue 12/18/18	[Task bar]																										
6	PO Issued	0 days	Tue 12/18/18	Tue 12/18/18	[Milestone diamond]																										
7																															
8	Hiring CM Phase	54 days	Wed 12/12/18	Fri 3/8/19	[Gantt bar]																										
9	DTCC Prepares RFP for CM	7 days	Wed 12/12/18	Thu 12/20/18	[Task bar]																										
10	DTCC Submits RFP to MyMarketplace	0 days	Thu 12/20/18	Thu 12/20/18	[Milestone diamond]																										
11	MyMarketplace Reviews and Publishes RFP	10 days	Fri 12/21/18	Mon 1/14/19	[Task bar]																										
12	CMs Prepare Proposals	16 days	Tue 1/15/19	Wed 2/6/19	[Task bar]																										
13	DTCC Receives Proposals from CMs	0 days	Wed 2/6/19	Wed 2/6/19	[Milestone diamond]																										
14	DTCC Reviews and Shortlists CMs	10 days	Thu 2/7/19	Thu 2/21/19	[Task bar]																										
15	DTCC Interviews CMs	1 day	Fri 2/22/19	Fri 2/22/19	[Task bar]																										
16	DTCC Selects Successful CM	10 days	Mon 2/25/19	Fri 3/8/19	[Task bar]																										
17	CM On Board	0 days	Fri 3/8/19	Fri 3/8/19	[Milestone diamond]																										
18																															
19	Air Handling Unit Replacement	242 days	Wed 12/19/18	Thu 12/12/19	[Gantt bar]																										
20																															
21	Air Handling Unit Documents Phase	70 days	Wed 12/19/18	Mon 4/8/19	[Gantt bar]																										
22	Tt Develops Documents	20 days	Wed 12/19/18	Fri 1/25/19	[Task bar]																										
23	Documents Estimated	10 days	Mon 1/28/19	Fri 2/8/19	[Task bar]																										
24	VE Period	10 days	Mon 2/11/19	Mon 2/25/19	[Task bar]																										
25	Tt Revises Documents for Bidding	15 days	Tue 2/26/19	Mon 3/18/19	[Task bar]																										
26	Tt Submits Docs to AAB	0 days	Mon 3/18/19	Mon 3/18/19	[Milestone diamond]																										
27	Tt Submits Docs to FM	0 days	Mon 3/18/19	Mon 3/18/19	[Milestone diamond]																										
28	AAB Reviews and Approves Docs	5 days	Tue 3/19/19	Mon 3/25/19	[Task bar]																										
29	FM Reviews and Approves Docs	5 days	Tue 3/19/19	Mon 3/25/19	[Task bar]																										
30	Tt Submits Project to MyMarketplace	0 days	Mon 3/25/19	Mon 3/25/19	[Milestone diamond]																										
31	MyMarketplace Reviews and Approves Bid Docs	10 days	Tue 3/26/19	Mon 4/8/19	[Task bar]																										
32	My Marketplace Puts Project Out to Bid	0 days	Mon 4/8/19	Mon 4/8/19	[Milestone diamond]																										
33																															
34	Air Handling Unit Bid Period	36 days	Tue 4/16/19	Thu 6/6/19	[Gantt bar]																										
35	Tt Conducts Pre-Bid Meeting	0 days	Tue 4/16/19	Tue 4/16/19	[Milestone diamond]																										
36	DTCC Receives Bids	0 days	Tue 5/7/19	Tue 5/7/19	[Milestone diamond]																										
37	Tt Conducts Bid Reviews	5 days	Wed 5/8/19	Tue 5/14/19	[Task bar]																										
38	Tt Makes Recommendation for Award	1 day	Wed 5/15/19	Wed 5/15/19	[Task bar]																										
39	Contractor Submits Bonds and Insurance	10 days	Thu 5/16/19	Thu 5/30/19	[Task bar]																										
40	DTCC Reviews and Awards Contract	5 days	Fri 5/31/19	Thu 6/6/19	[Task bar]																										
41	PO Awarded	0 days	Thu 6/6/19	Thu 6/6/19	[Milestone diamond]																										
42																															
43	Air Handling Unit Construction Phase	130 days	Fri 6/7/19	Thu 12/12/19	[Gantt bar]																										
44	Contractor Mobilizes for Construction	10 days	Fri 6/7/19	Thu 6/20/19	[Task bar]																										
45	Submit Air Handlers	10 days	Fri 6/21/19	Fri 7/5/19	[Task bar]																										
46	Review and Approve Air Handlers	10 days	Mon 7/8/19	Fri 7/19/19	[Task bar]																										
47	Fab and Deliver Air Handlers	50 days	Mon 7/22/19	Mon 9/30/19	[Task bar]																										

Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			

